COMPLETION REPORT

1	Name of Work & Job Code	Formation of internal roads levelling and lowering of Mallasandra waste disposal site in Sy No.33 in Ward No.13 013-18-000008
2	Sanctioned Estimate No & Date (AS & TS No)	BBMP/EE/PD/AS/44/17-18 Dt:16.01.18 BBMP/CE/DZ/TS/461/17-18 Dt:14.01.18
3	Head Of Account which is Chargable	P-0001
4	Work Order No. & Date	BBMP/PD/WO/30/2017-18 Dt:08.02.18
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	
7	Date of Commencement	BBMP/PD/WO/30/2017-18 Dt:08.02.18
8	Date of Completion	05.11.2018
9	Delay in execuation of Work	
10	Measurement recoded in M.B Book No.	M.B No. 1899 Pg. 189848-851
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarappa .H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
50.00 Lakhs	49.07 Lakhs	-	

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Siddaj

Asst. Engineer

Asst.Executive Engineer
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Executive Engineer
EXECUTIVE ENGINEER (Projects)
Project Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-73.

Scanned by CamScanner